

**Preliminary Construction Schedule**

July 10 2011

Saint Rose of Lima Church  
2191 Townshend Road  
Sooke B.C.

PO 566 VQZ L#5

H<sub>2</sub>O 2+WKS  
4284 sf

DESCRIPTION	Section Spec	Duration	Start	Completion
Overall Construction		153D	July 20 2011	March 01 2012
<b>100 GENERAL REQUIREMENTS</b>				
Building Layout	1070	1D	July 15 2011	July 15 2011
Site Set Up	1030	2D	July 20 2011	July 21 2011
Temp Fence	1040	1D	July 20 2011	July 20 2011
Sediment Control	2110	1D	July 20 2011	July 20 2011
Temp Water		1D	July 21 2011	July 21 2011
Temp Pwr Pole		1D	July 21 2011	July 21 2011
Excavation		5D	July 21 2011	July 27 2011
Pin Ftgs		1D	July 28 2011	July 28 2011
Form Ftgs/Walls		6D	July 28 2011	Aug 05 2011
Plc Steel/Imbeds		2D	July 29 2011	Aug 02 2011
Steel Inspection		1D	Aug 02 2011	Aug 02 2011
Plc Concrete		1D	Aug 05 2011	Aug 05 2011
Strip Forms		2D	Aug 08 2011	Aug 09 2011
Damp Proof		1D	Aug 10 2011	Aug 10 2011
ST Board Insulation		1D	Aug 11 2011	Aug 11 2011
DrainTile/Tight Pipe		1D	Aug 12 2011	Aug 12 2011
DrainTile Inspection		1D	Aug 15 2011	Aug 15 2011
Infill/Compaction		1D	Aug 16 2011	Aug 16 2011
Compaction Test		1D	Aug 17 2011	Aug 17 2011
Backfill/Rough Grade		2D	Aug 16 2011	Aug 17 2011
U/S R/I's		2	Aug 18 2011	Aug 19 2011
U/S Inspection		1	Aug 22 2011	Aug 22 2011
U/S Insulation/Poly		2	Aug 23 2011	Aug 24 2011
SOG Steel		1	Aug 25 2011	Aug 25 2011
Poly/Steel Inspection		1	Aug 26 2011	Aug 26 2011
Radiant Pipe R/I		2	Aug 29 2011	Aug 30 2011
SOG Concrete		1	Aug 31 2011	Aug 31 2011
Trenching Services		4D	Aug 18 2011	Aug 23 2011
Water/Sewer		1D	Aug 18 2011	Aug 19 2011
Electrical		1D	Aug 22 2011	Aug 23 2011
Parking Lot Prep		4D	Aug 24 2011	Aug 31 2011
Boulder Wall Retainment		4D	Aug 24 2011	Aug 29 2011
Sidewalk Prep		3D	Sept 01 2011	Sept 06 2011
Sidewalk/Curb		4D	Sep 06 2011	Sept 09 2011
Let Down		2D	Feb 14 2012	Feb 15 2012



DESCRIPTION	Section Spec	Duration	Start	Completion
Lumber Delivery		1D	Sept 06 2011	Sept 06 2011
Framing		22D	Sept 06 2011	Oct 05 2011
Trusses		5D	Sept 19 2011	Sept 23 2011
Structural Steel		2D	Sept 20 2011	Sept 21 2011
Structural Inspection		1D	Oct 03 2011	Oct 03 2011
Roof/Gutters/Down Spouts		15D	Sept 26 2011	Oct 17 2011
Deck Construction		5D	Sept 20 2011	Sept 27 2011
Ext Doors		2D	Sept 27 2011	Sept 28 2011
Windows		2D	Sept 29 2011	Sept 30 2011
Storefront/Skylight		4D	Sept 29 2011	Oct 04 2011
Soffit		3D	Oct 11 2011	Oct 13 2011
Siding/Trim		15D	Oct 11 2011	Oct 25 2011
Stucco		2D		
Rain Screen Inspection		1D		
Plbg R/I		4D	Sept 26 2011	Sept 29 2011
HVAC R/I		7D	Sept 28 2011	Oct 07 2011
Electrical R/I		10D	Sept 29 2011	Oct 13 2011
Mech/Elect Inspections		1D	Oct 14 2011	Oct 14 2011
Insulation		3D	Oct 17 2011	Oct 19 2011
Insulation Inspection		1D	Oct 20 2011	Oct 20 2011
First Slab Polish		6D	Oct 21 2011	Oct 28 2011
Drywall (board)		7D	Nov 01 2011	Nov 09 2011
Drywall (tape)		15D	Nov 10 2011	Nov 28 2011
Paint (R/I)		6D	Nov 30 2011	Dec 06 2011
2nd Slab Polish		5D	Dec 07 2011	Dec 13 2011
Millwork		5D	Dec 07 2011	Dec 13 2011
Interior Doors		3D	Dec 14 2011	Dec 16 2011
Interior Finishing		5D	Dec 19 2011	Dec 23 2011
Cedar Walls		20D	Dec 19 2011	Jan 16 2011
Acoustic Walls		5D	Dec 19 2011	Dec 23 2011
Mechanical Finish		5D	Jan 02 2011	Jan 06 2011
HVAC Finish		6D	Jan 04 2011	Jan 11 2011
Electrical Finish		6D	Jan 04 2011	Jan 11 2011
Final Inspections			Jan 12 2011	Jan 13 2011
Final Paint			Jan 16 2011	Jan 20 2011
Final Grade		2D	Jan 02 2011	Jan 03 2011
Garbage Enclosure		2D	Jan 04 2011	Jan 04 2011
Parking Signs		2D	Jan 05 2011	Jan 06 2011
Church Sign		1D	Jan 09 2011	Jan 09 2011
Landscape		10D	Jan 16 2011	Feb 03 2011
Irrigation		5D	Jan 23 2011	Jan 27 2011
Dress Parking Lot		1D	Feb 06 2011	Feb 06 2011
Parking Stops		2D	Feb 07 2011	Feb 08 2011
Occupancy Inspection		1D	Feb 13 2011	Feb 13 2011
Final Punch List		5D	Feb 14 2011	Feb 20 2011
Final Clean		2D	Mar 01 2011	Mar 02 2011